

# Building Project Bulletin

## February 2012

### BUILDING

#### Progress So Far

- The ground floor slab is complete
- The new energy centre has been built
- The 1<sup>st</sup> floor slab is partially complete

#### Progress Expected in February

- The 1<sup>st</sup> floor slab of the building will be complete
- The 2<sup>nd</sup> floor slab will be underway
- The columns and walls of the 1<sup>st</sup> to 2<sup>nd</sup> floor will be complete



### PLANNING

#### Progress So Far

- IT data and power plans complete – awaiting final drawings
- 2<sup>nd</sup> round of specialist furniture meetings have taken place
- 2 rounds of general spaces meetings have taken place

#### Planning Taking Place this

#### Term

- Sign off specialist curriculum areas furniture and equipment
- Sign off general furniture including tables, chairs
- Sign off colour palette and design
- Decant planning for Easter 2013